

Status of Deployment of Manpower for HM works of Lower Subansiri HEP				
Sl. No.	Location	Agreed for additional manpower by Texmaco in CMD meeting held on 22.12.22	Deployment of additional new manpower after CMD meeting held on 22.12.22	Total Manpower deployed at site as on 05.01.23
Sub Contractor - P&R				
1	Dam (S1/S2/ S3/S5/S9)		3	35
2	PS Liner		19	129
3	Trash Rack		0	12
Sub Total- P&R			22	176
Sub Contractor - IE		40 Nos- 26 th Dec 22		
1	Dam (S4/S6/ S7/S8)	60 Nos- 27 th Dec 22	20	26
2	Draft Tube gate		7	21
3	Picnic spot Ground		0	3
Sub Total- IE		50 Nos- After Review in Jan 23	27	50
Contractor - Texmaco				
1	Any Location as per requirement		20	20
	Total	150 Nos	69	246

Note:- Short Fall of 81 Nos Manpower to be additionally deployed.