

Name of Power station/Complex:- Chamera - III Power Station Dharwala,Distt Chamba (H.P)

Detail of Consultants engaged/ work/ Purchases awarded on Nomination Basis in the month of July - Sep 2024

Sl.No.	Order No. & date	Description of work	Mode of Tendering	Name of Supplier/ Contractor	Awarded Amount (INR)	Details of circumstances for going for single Tender (CVC circular dt. 05.07.2007)	Justification for award of contract on single tender	Information regarding posting of details on award of tender /contracts on website (CVC circular dt. 14.07.2009)	Sub contract No/ PO No.
1	NH/CPS-III/DAM/HM/2024-25/122 dt. 01/08/2024	Job Order for the work of Mud cleaning/De-Silting from Stop Log Gate Grooves of RG#2 for placement of Stop Log Units at Dam Site, Kharamukh, Chamera-III Power Station containing item of "MS/TS rod of diameter 20-32 mm underwater cutting at 1360.00 M - 9 Nos."	work order	M/s Dev Construction and Diving Services, Hapur, Uttar Pradesh	159300	Others	After removal of Silt it came to the notice that steel rods were fouling on sill beam of stoplog gates. Placement of Stoplog Gates was not possible without removal of these steel rods by applying under water cutting operation.	Complied	122
2	NH/CPS-III/W&T/2024/185 dt. 06/08/2024	Hiring of one no Mahindra XUV 500	work order	Sh. Anil Kumar S/o Sh Hari Singh	467208	Others	At present only 23 nos inspection vehicles are available with the project against the sanctioned strenght of 31 nos Inspection vehicles. One no. Mahindra XUV/ Scorpio or equivalent was urgently required to cater VIP duty as there was no vehicle of same model available with the project to cater the same. The hiring rates were awarded on same recent tendered rates of Mahindra Scorpio.	Complied	185
3	NH/CPS-III/DAM/HM/2024-25/116 dt. 26/07/2024	Job Order for the work of Mud cleaning/De-Silting from Stop Log Gate Grooves of RG#2 for placement of Stop Log Units at Dam Site, Kharamukh, Chamera-III Power Station containing item of "MS/TS rod of diameter 20-32 mm underwater cutting at 1360.00 M - 39 Nos."	work order	M/s Dev Construction and Diving Services, Hapur, Uttar Pradesh	690300	Others	After removal of Silt it came to the notice that steel rods were fouling on sill beam of stoplog gates. Placement of Stoplog Gates was not possible without removal of these steel rods by applying under water cutting operation.	Complied	116
4	NH/CPS-III/W&T/2024/157 dt. 21/07/2024	Hiring of one no Toyota Innova	work order	Sh. Amit Kumar	155804	Others	At present only 22 nos inspection vehicles are available with the project against the sanctioned strenght of 31 nos Inspection vehicles. Tender for hiring one no. Toyota Innova is done but the owner is not able to deploy the vehicle because transport department of HP is not issuing route permit. Also the Route permit issued by Himachal Transport department was on January 2024. Due to huge shortage of vehicles project work was suffering. No owner of vehicle is ready to deploy his vehicle for shorter period as it requires huge amount of investment for buying new vehicle and its maintenance. The hiring rates were awarded on same recent tendered rates of Toyota Innova.	Complied	157
5	LOI NO. NH/CPS-III/DAM/HM/2023-24/597 DATED 09.11.2023 AND WO- NH/CPS-III/DAM/HM/2024-25/112 dt. 22/07/2024	Job Order for the work of Mud cleaning/De-Silting from Stop Log Gate Grooves of RG#2 for placement of Stop Log Units at Dam Site, Kharamukh, Chamera-III Power Station.	work order	M/s Dev Construction and Diving Services, Hapur, Uttar Pradesh	672600	Others	Work of silt removal/ de silting from Stoplog Groove of RG # 2 is required to be taken up on urgent basis in order to minimize/avoid the generation loss by stopping leakage of water through Radial gate #2. Removal of silt from the stoplog gate groove for placement of Stoplog gate segments is very urgent.	Complied	112
6	NH/CPS-III/2024-25/140 dt. 08/08/2024	Job Order for the work of deployment of service Engineer for establishment of one No. additional work station/ operating node for operation of ARMAC system and E flow measuring & indication/display system in the area of entrance tunnel at Dam site, Khadamukh, CPS3	work order	M/s RX Automation, Indira Nagar, Lucknow	64900	The supplier or contractor has exclusive rights in respect of the goods or services	ARMAC system and E flow measuring & indication/display system are vital installations at Dam site Khadamukh. The ARMAC system is important for remote operation of Spillway Radial Gates and Vertical Gate including gate position indication. The E flow measuring & indication/display system is responsible for online monitoring of Environment flow through dam body and its continuous display on web site of HP Pollution control Board under statutory compliance. Presently, operation of the combined system is being carried out with the help of One No. operation node/ work station installed in dam control room. An additional work station/ operating node is to be established/ installed in area of entrance tunnel for control, monitoring and operation of complete system maintaining safety of operation staff against shooting stones during monsoon season. The work is necessary be carried out during ongoing monsoon season.	Complied	140
7	NH/CPS-III/2024/188 dt. 27/09/2024	Wiring in Admin Building for UPS Supply and changing of Electrical Accessories to Modular in GM residence	work order	M/s Sonakshi Build Tech Pvt. Ltd VPO Sirdi, Tehshil Chamba	318352	Others	For providing UPS Supply to all computers installed in Admin building.	Complied	188

8	NH/CPS-III/2024-25/121 dt. 01/08/2024	Job Order for the work of Providing 01 No. 50 HP Submersible slurry Pump on hiring/rental basis for dewatering of Adit # 6 tunnel at CPS 3	work order	M/s Nal Neel Construction Pvt. Ltd., Kullu, Himachal Pradesh	233480	Others	50 HP submersible slurry pump was urgently required to carry out dewatering of Adit # 6 Tunnel within stipulated time period to facilitate the work of replacement of Rubber seal of Pressure Shaft Plug end gate during ongoing annual maintenance of Generating Units of Chamera-III Power Station.	Complied	121
9	NH/CPS-III/2024/411 dt. 21/07/2024	R&M of residential colony and roads at CPS-III karian, Chamba	work order	Sh. Ajaj Mohammad	601127	Others	Past experience of agency/contractor	Complied	411
10	NH/CH-III/E&M/GSM(E&C)/2024-25/324 dt. 26/07/2024	Servicing of Two nos. 725 KVA DG sets at Power House	work order	M/s. Gainwell Commosales Pvt. Ltd.	40120	The supplier or contractor has exclusive rights in respect of the goods or services	Two 725 KVA DG sets are installed in the Power House to supply auxiliary power to the Power House in the event of failure of 11 KV supply and shutdown of all the three units. DG set is a very important equipment in the power house to provide power feeding to all the auxiliary equipment including lighting and drainage and dewatering system, which is catered by both the DG set and 11 KV state. Failure of any DG set reduces the redundancy of power supply in the power house. Being very important equipment to supply power to all the auxiliary units of the power house as well as to the station load and to minimize any outage of the units, it is extremely essential to get servicing of both the DG sets before the upcoming monsoon season.	Complied	324
11	LOI NO. NH/CPS-III/DAM/HM/2024-25/29 DT. 02.05.2024 AND WO-NH/CPS-III/2024-25/106 DATED 17.07.24	Job Order for the work of replacement of bottom sill beam assembly and damaged portion of side wall plate of Radial gate # 2 installed at Dam site, Khadamukh, CPS-3	work order	M/s Sonakshi Buildtech Pvt. Ltd., V.P.O. Sirdi, Tehsil- Bharmour, Chamba	659384	Others	It was observed during inspection that sill beam assembly and some portion of side wall plate of radial gate #2 was damaged and need replacement to ensure proper sealing through Radial Gate #2. The work was required to be carried out before starting of Monsoon season.	Complied	106