

RANGIT -IV HEP (120 MW)
SIX MONTHLY PROGRESS REPORT ON ENVIRONMENTAL ASPECTS

Progress for the Period ending March, 2026

1.	Name of the project	Rangit -IV HEP (3X40 MW), Sikkim																				
2.	Type of project	Hydro-Electric Project																				
3.	Clearance letter (s). OM No. & Dates a) Environment Clearance b) Forest Clearance	(a) No.J.12011/11/2007-IA-I, dated -16/05/2007 (b) <table><tr><th>Date</th><th>File No.</th><th>Forest Land (ha)</th></tr><tr><td>26.12.2007</td><td>3-SKC072/2007-SHI/2419-21</td><td>24.7523</td></tr><tr><td>09.01.2012</td><td>3-SKC072/2007-SHI/2861-62</td><td>0.2</td></tr><tr><td>06.11.2023</td><td>FP/SK/HYD/IRRIG/402342/2022/178</td><td>1.2721</td></tr><tr><td>17.10.2024</td><td>FP/SK/TRANS/450413/2020/362</td><td>4.4203</td></tr><tr><td colspan="2">Total (ha)</td><td>30.6447</td></tr></table>			Date	File No.	Forest Land (ha)	26.12.2007	3-SKC072/2007-SHI/2419-21	24.7523	09.01.2012	3-SKC072/2007-SHI/2861-62	0.2	06.11.2023	FP/SK/HYD/IRRIG/402342/2022/178	1.2721	17.10.2024	FP/SK/TRANS/450413/2020/362	4.4203	Total (ha)		30.6447
Date	File No.	Forest Land (ha)																				
26.12.2007	3-SKC072/2007-SHI/2419-21	24.7523																				
09.01.2012	3-SKC072/2007-SHI/2861-62	0.2																				
06.11.2023	FP/SK/HYD/IRRIG/402342/2022/178	1.2721																				
17.10.2024	FP/SK/TRANS/450413/2020/362	4.4203																				
Total (ha)		30.6447																				
4.	Locations a) District b) State c) Latitude d) Longitude	South and West Sikkim 27° 13'10" N 88° 13' 10"E																				
5.	Address for Correspondence a) Address of concerned Project Head (with pin code, telephone/fax) b) Address of concerned HOD in corporate Office (with pin code & telephone/fax no.)	Executive Director Jal Power Corporation Ltd. Rangit-IV HEP, Sikkim-737121 Email: rangit4@nhpc.nic.in Executive Director (Environment & Diversity Management Division), Corporate Office, NHPC Ltd., Sector - 33, Faridabad, Haryana - 121 003. Phone: 0129 - 2250111, Email: envdivmgn-co@nhpc.nic.in																				
6.	Detail of Environmental Management Plans	As per Annexure-I																				

201

7.	Break-up of the Project area (Land details) a) Submergence area (forest & non-forest) b) Others	(i)Forestland details (a) Surface <table><tr><td>Land</td><td>8.4658 ha</td></tr><tr><td>Roads</td><td>1.4280 ha</td></tr><tr><td>Quarry area</td><td>0.2080 ha</td></tr><tr><td>Submergence area</td><td>11.3740 ha</td></tr></table> (b) Underground land=3.2765 Ha (c) Additional forest land: 0.200 Ha,1.2721 Ha & 4.420Ha (ii)Private land (a) Private land under mutation = 8.061 ha	Land	8.4658 ha	Roads	1.4280 ha	Quarry area	0.2080 ha	Submergence area	11.3740 ha
Land	8.4658 ha									
Roads	1.4280 ha									
Quarry area	0.2080 ha									
Submergence area	11.3740 ha									
8.	Breakup of the project affected population with enumeration of those losing houses/ dwelling units only, agricultural land only, both dwelling units and agricultural land and land less laborers / artisans a) SC/ST/Tribals b) Others	Project Affected Families : 42 Number of Rural Families: 42 Number of Urban Families: Nil (a) SC-05, ST-15 (b) 22								
9.	Financial Details. a) Project cost as originally planned. b) Actual expenditure incurred on the project so far. c) Allocation made for the EMP. d) Actual Expenditure incurred as on the Environmental management so far.	 (a) Rs. 938.29 Crores at Oct'2019 PL including IDC &FC and bid amount of Original allocation of Rs. 165 Crores. (b) 1792.17 Cr. (31 th March 2026) by JPCL after take over by NHPC including JPCL's acquisition cost on accrual basis. (c) Original allocation was Rs.10.525 crores which was revised to Rs. 11.62 Crores. (d) Rs.32.55 Crores (As per Annexure-I).								

24

10.	Forest land requirements a) Status of approval for diversion of forest land for non-forestry use. b) The status of clear felling in forestland.	(a) (i) MoEF&CC, vide letter No 3-SKC 072/2007-SHI/2410-21, dated 26 th Dec. 2007 has approved diversion of 24.7523 ha of forestland; (ii) additional forestland of 0.20 Ha vide Letter No. 3 SKC072/2007-SHI/2861-62 dated 9 th January 2012 (iii) 1.2721 Ha forestland vide letter No. FP/SK/HYD/IRRIG/402342/2022/178 dated 06 th Nov 2023 additional (iv) Additional 4.4203 ha of Forest Land vide Forest Clearance Letter No. FP/SK/TRANS/450413/2020/362 dated 17.10.2024 (b) Data Not available (previous developer (JPCL of Rangit-IV HE Project did not share data during handing over to NHPC in March 2021)
11.	Status of construction a) Date of commencement (Actual and Planned) b) Date of completion (actual and /or planned)	(a) Date of Start 1 st July, 2008 by Jal Power Corporation Limited (JPCL). Date of Re-start of Project: 30.03.2021 by Jal Power Corporation Limited (A wholly Owned Subsidiary of NHPC Ltd.) i.e. date of investment Approval by Govt. of India. (b) Planned: Dec 2026
12.	Reasons for delay, if the project is yet to be started	The project was started by Jal Power Corporation Limited in July 2008. However, the construction of the project was stuck up since November 2013 due to financial crisis. Subsequently the corporate creditors invoked CIRP through NCLT. Subsequent to approval of Resolution Plan by Hon'ble National Company Law Tribunal (NCLT), NHPC Ltd. has acquired the JPCL as a going concern on 31.03.2021. Now, the balance construction works of Rangit-IV H.E. Project is being carried out by Jal Power Corporation Limited (A wholly Owned Subsidiary of NHPC Ltd.)
13.	Details of the site visits: a) By Monitoring Committee	(a) A Monitoring Committee was constituted by Additional Director (IA), MoEF, New Delhi vide letter dated 14.01.2009 and four meetings had been conducted. Last meeting was held on 30 th January 2013. However, due to stoppage/stuck up of the project further monitoring committee meetings could not be conducted by the then Project Proponent. A new Multidisciplinary Monitoring Committee has been formed by MOEF&CC (New Delhi) vide letter No. F.no.J-12011/11/2007-IA.I(R) dated 23.09.2022 in pursuance to the taking over of M/s JPCL by NHPC Ltd. on 31.03.2021.

24

	b) By Regional Office	The meeting of MDC has been conducted on 18.02.2025 and Minutes of Meeting has been submitted to the MoEF&CC vide Forest and Environment Department, Govt. of Sikkim's Letter dated 24.03.2025. (b) No. of visit: 08 (Last visit was held on 30.01.2013 during the period of previous Proponent i.e M/s JPCL)
14.	Brief note on the status of compliance of the conditions stipulated by MoEF.	Brief note on compliance status of conditions is mentioned at <i>Annexure-II</i> .

- Note: Environment Clearance (EC) letter dated 16.05.2007 was issued to M/S JPCL (the previous Project Proponent) which had submitted the last six monthly report to MOEF&CC vide letter dated JPCL:JT:ADMN:2014 Dtd. 12.01.2015 addressed to MOEF, Shillong.
- NHPC had taken over the M/s JPCL on 31.03.2023. Consequent upon the taking over of M/s JPCL by NHPC, MOEF&CC vide its letter dated 23.02.2022 clarified that the conditions stipulated in EC shall now be complied by M/s JPCL (a wholly owned subsidiary of NHPC Ltd.).
- Accordingly, M/s JPCL (a wholly owned subsidiary of NHPC Ltd.) has started submission of six monthly report vide letter dated 31.05.2022 (ending March, 2022). The six monthly report also contains the data on expenditure/compliance aspect related to previous compliance of EC as reported by the then project proponent (M/s JPCL) in the last
- Six monthly report dated 12.01.2015 submitted to the ministry.

Details of expenditure incurred on Environmental Management Plans of Rangit-IV HEP

Sl.No	Items	Estimated Cost (Rs. Lakh)	Expenditure (in Rs.) up to 30.03.2021 incurred by the M/S JPCL, the previous Project Proponent.	Expenditure (in Rs.) after takeover of JPCL by NHPC Ltd. (Exp. Till March, 2026)
1	Sanitary facilities in labour camps	10.0	4,94,343.00	27,16,548.52*
2	Solid Waste Collection and Disposal system	29.9	8,08,572.00	3,03,400.00*
3	Management of impacts due to construction of roads	142.9	66,47,365.00	84,59,562.00
4	Restoration of Quarry sites	16.1	---	---
5	Restoration and Landscaping of Construction sites	3.0	19,000.00	---
6	Green belt Development	3.1	5,40,732.00	---
7	Compensatory Afforestation	52.8	67,57,337.00	66,26,576.00
8	Public Health Delivery System	105.1	21,88,804.00	34,88,152.00*
9	Construction of settling tanks at construction sites	5.0	4,61,725.00	---
10	Sustenance of Riverine Fisheries	75.0	-----	---
11	Catchment Area Treatment Plan	346.59	2,00,00,000 (Deposited to Forest Environment & Wildlife Management Deptt. Government of Sikkim	---
12	Reservoir Rim Treatment Plan	41.0		190,730,175.00
13	Forest Protection Plan	52.2	Being implemented by contractors	2,65,38,845.74*
14	Wildlife Conservation Plan		As per MoEF vide letter no. 3-SKC 072/2007-SHI/2419 dated 26th Dec 2007(point-v), the proposed special wildlife conservation plan appears redundant, hence not required.	---
15	Resettlement and Rehabilitation Plan	50.0	43,99,000.00	---

201

16	Muck Management Plan	142.5	3,17,90,471.00	---
17	Purchase of instruments.	7.5	1,83,928.00	1,187,296.00
18	O&M cost	53.2	---	---
19	Environmental Monitoring during construction phase.	26.5	15,12,901.00	3,132,694.00 [#]
20	Renewal of consent from State Pollution Control board w.e.f. 2014-15 to 2023-24		---	66,05,000.00
	Sub Total(Rs)	1162.39	7,58,04,178.00	24,97,88,249.26
	Grand Total (Rs)		Rs. 32,55,92,427.26/-	
			Say, Rs 3255.92 Lakhs	

Note:

* Expenditure is incurred by major contractors of Rangit-IV HEP. Details of same are attached at Annexure –IIA, IIB, IID and IIE.

Expenditure is incurred by both Rangit-IV HE Project establishment and major contractors of Rangit-IV HEP. An amount of Rs. 29,70,874/- has been incurred by Project; and Rs.1,61,820/- has been incurred by the major contractors as per Annexure –IIC.

Annexure-II**Part-A: Specific Conditions:**

Sl. No.	Conditions stipulated in EC letter dated 16.05.2007, Rangit-IV	Status of Compliance (as on March, 2026).
i	Catchment Area Treatment Plan has been proposed should be completed in three years.	• The previous project proponent had deposited Rs. Two Crore to Forest Environment & Wildlife Management Department, Government of Sikkim. • The Original CAT plan provision in the Environment Management Plan was Rs 206.4 lakh during the year 2007-08. The estimated provision was scheduled for four years for implementation of engineering and bioengineering works and three years of maintenance cost. • Govt. of Sikkim vide letter no. 1225/GOS/FEWMD dated 28.03.12 had revised the amount of CAT plan to Rs. 346.59 lakhs (three crore forty six lakhs and fifty nine thousand) as per the revised labour wages and escalation in cost of other construction material. • CAT works are being executed by Land Use & Environment Division, South Sikkim and West Sikkim. • The State Forest Department, Govt. of Sikkim has incurred total Rs. 2.0 Cr as per latest utilization vide Letter dated 25.09.2024. (Copy of same is appended at Appendix-1)
ii	If a Wildlife and/or National Parks exist with 10 Km from the radius of the project site, clearance under the Wildlife (Protection) Act, 1972 should be obtained.	No Wildlife or National Parks exist within 10 Km from the radius of Project site, hence no clearance from the Indian Board for Wildlife (IBWL) is taken in reference to MOEF&CC letter No 26.12.2007 (point-v, Forest Clearance).
iii	The Project Affected Persons (PAPs) should be Rehabilitated and Resettled as per R&R package of NPRR-2003.	The R & R package was approved by Government of Sikkim and full payments have been made to the concerned District Collectors (West & South Sikkim) for disbursement to all the beneficiaries by erstwhile JPCL.

yui

iv	A Monitoring Committee for R&R should be constituted which must include representative of Project Affected Persons from SC/ST and a women beneficiary.	A Monitoring committee for finalization of R & R package was constituted and finalized by Government of Sikkim and full payment has been made to all the beneficiaries.
v	All the equipment which are likely to generate high noise levels are to be fully mollified. (Noise Reduction Measures)	All the possible noise generating machineries are being maintained regularly and contractors have been strictly directed to have timely maintenance of all their equipment's which are likely to generate high noise. All the Diesel Generators (DGs) working at the sites are having an acoustic enclosure to control the noise generating from DGs which confers with the norms of State Pollution Control Board, Sikkim.
vi	Consolidation and Compilation of the muck should be carried-out in the muck dump sites and the dump sites should be above high flood level. Suitable retaining walls are constructed to develop terraces so as to support the muck on vertical slope and for optimum space utilization. The loose muck should be compacted layer wise. The muck disposal area will be developed in a series of terraces of Boulder crate wall and masonry wall to protect the area/muck from flood water during monsoon.	Consequent to takeover of JPCL by NHPC, excavated muck is disposed at two approved dumping sites. The Eco restoration works at both these dumping sites shall be taken up after completion of dumping of muck. The status of muck disposal is attached at Annexure-III.
vii	The dam will act as a barrier to the free movement of Migratory fish species. A hatchery should be developed for stocking, as proposed in the Environment Management Plan.	Regarding implementation of Fish Management Plan, the then project proponent (M/s JPCL) had consulted with the Central Inland Cold Water Fisheries Research Institute, Bhimtal, Uttarakhand for providing necessary consultancy services regarding the implementation of Fish Management plan. However, the response of institute is awaited. Subsequent to the taken over of M/s JPCL by NHPC, matter related to implementation of Fish Management Plan under EMP of Project was taken up with Directorate of Fisheries, Government of Sikkim. The officials from Directorate of Fisheries,

		Government of Sikkim had visited the area around Project in the month of Nov. 2023 to finalize a site for development of hatchery. Accordingly, a site in Vill.-Sikkip, Distt-Soreng has been identified for development of hatchery with the objective of sustenance of endemic fisheries. In this regard, a proposal entitled 'Detailed Project Report for establishment of hatchery' with Financial Implication of Rs. 1.65 Cr. has been submitted by Directorate of Fisheries, Government of Sikkim to Project (JPCL (a Subsidiary of NHPC). The proposal was reviewed by Project jointly with the officials of the State Fisheries Department. Accordingly, The Project has also requested to State Fisheries Department, Govt. of Sikkim to review the DPR, location of Fish hatchery and estimate and provide latest DPR of the Fish Management Plan to JPCL on 10.10.2024. The revised DPR of Fish Management Plan has been prepared by the Govt. of Sikkim. However, demand note of same from Govt. of Sikkim is yet to be awaited. The Project has requested to State Fisheries Department for same vide Letter dated 04.02.2026. (Copy is enclosed at Appendix-2)
--	--	--

Part-B: General Conditions :

i	Adequate free fuel arrangements should be made for the labour force engaged in the construction work at project so that indiscriminate felling of trees is prevented.	Presently, mess facility is being provided by the contractor to their work forces. The details of expenditure on account of free fuel and electricity are attached at Annexure-IIA.
ii	Fuel depot may be opened at the site to provide the fuel (Kerosene/wood/LPG). Medical Facilities as well as recreational facilities should also be provided to the labourers.	Fuel (LPG) is being procured by the Contractors from the local market as and when required. Medical facilities are provided by the contractors to the laborers. The labor's camps are being equipped with recreation facilities. The details of expenditure on account of medical facilities are enclosed at Annexure-IIB.

iii	All the laboures to be engaged for construction works should be thoroughly examined by health personnel and adequately treated before issuing them work permit.	Health screening and check-ups of laborers are carried out before engaging them in works. Medical facility is being provided to the laborers. Vaccination of the laborers for COVID-19 has been carried out by JPCL/Contractors.
iv	Restoration of Construction area including dumping site of excavated materials should be ensured by leveling, filling up of borrow pits, Landscaping etc. The area should be properly treated with suitable plantation.	In this regard, following works has been taken up for landscaping in Project area- • Plantation at Sikkip office premises are being done with local species like Amla, Tanki etc. • Landscaping of area at Project at Sikkip colony using local boulders as slope containing measures has been done. Further, construction at other areas of Project are underway. Therefore, these areas including active dumping sites of Project shall be Eco restored with suitable landscaping measures after completion of balance construction works.
v	Adequate financial provisions should be made in the total budget of the project for implementation of the above suggested safeguard measures.	Financial provisions has been made in total budget of the project for implementation of the above suggested safeguard measures.
vi	A Multidisciplinary Monitoring committee in consultation with the Ministry should be constituted with Ecologist, Environment Scientists, Conservationists and experienced administrators etc. to oversee the effective implementation of the suggested safeguard measures.	A monitoring committee was constituted by Additional Director (IA), MoEF, New Delhi vide letter dated 14.01.2009 and four meetings were conducted. However, due to stoppage up of the project further monitoring committee meeting could not be conducted. A new Multidisciplinary Monitoring Committee has been formed vide letter no. F.No.J-12011/11/2007-IA.I(R) dated 23.09.2022 in pursuance to the taking over of M/s JPCL by NHPC Ltd in March 2021. The meeting of MDC has been conducted on 18.02.2025 and Minutes of Meeting has been submitted to the MoEF&CC vide Forest and Environment Department, Govt. of Sikkim's Letter dated 24.03.2025.
vii	Six monthly monitoring reports should be submitted to the ministry and its Regional Office, Shillong for	The last report was submitted by previous project Proponent (M/s JPCL) vide letter dated 12.01.2015. After taken over of M/s JPCL by NHPC Ltd. on 31.03.2021 and in compliance to the MOEF&CC

	review.	letter dated 23.02.2022 regarding Environment Clearance, the last report was submitted to Ministry and its integrated R.O of MOEF&CC at Kolkata on 02.12.2025 via email ID: iro.kolkata-mefcc@gov.in and munnaashah@gov.in to MOEF&CC, New Delhi.
--	---------	--

24

Annexure-II-A

Expenditure incurred on Community kitchen & Free Fuel by Major Contractors Under Forest Protection Plan of EMP of Rangit-IV HE Project as on 31/03/2026

Details: Major contractors of Project have established community kitchens/mess facilities for labors and providing free fuel (LPG and electricity) to labors engaged by them. Expenditure incurred on these facilities by Major contractors after taking over of JPCL by NHPC is given in the following table.

Sr. No.	Name of the Contractor	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	M/s Fitwell Constructions	2131677	695960
2	M/s Rithwik-HIPL Joint Venture	17526799.62	3461856.12
3	M/s PES Engineers Pvt. Limited	2238000	484553
Total (Rs.)		21896476.62	4642369.12
Total Cumulative Expenditure by Major Contractors Under Forest Protection Plan of EMP of Rangit-IV HE Project as on 31/03/2026 (Rs.)		26538845.74	

Annexure-II-B

Expenditure incurred on Medical and Health Facilities to public i.e. Labors/locals etc.by Major Contractors as on 31/03/2026

Details: Major contractors of Project i.e. M/s Rithwik-HIPL JV has established a Health care unit at Project colony equipped at Sikkip with one doctor, one pharmacist, one no. of oxygen cylinder & three ambulances to provide free treatment of labors/site force. M/s Fitwell Construction has provided first aid kits at their sites. Expenditure incurred on these facilities by Major contractors after taking over of JPCL by NHPC is given in the following table.

Sr. No.	Name of the Contractor	Amount (Rs)	Amount (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	M/s Fitwell Constructions	36034	26200
2	M/s Rithwik-HIPL Joint Venture	3036941	270920

504

3	M/s PES Engineers Pvt. Limited	104916	12867
Total (Rs)		3177891	309987
Total Expenditure incurred on Medical and Health Facilities to public i.e. Labors/locals etc.by Major Contractors as on 31.03.2026		3487878	

Annexure-II-C

Expenditure incurred on Environment Monitoring (Air, Water & Noise quality) by Major Contractors as on 31.03.2026 after take over of JPCL by NHPC

Details: Air, Water, Noise quality monitoring is being conducted by the major Civil contractor of Project from MoEF & NABL Certified laboratory. Expenditure incurred on Air, Water Quality testing etc. by Major Civil contractor after taking over of JPCL by NHPC is given in the following table-

Sr. No.	Name of the Contractor	Amount (Rs)	Amount (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	M/s Rithwik-HIPL Joint Venture	161820	0
Total Cumulative Expenditure for Environment Monitoring by Major Contractors after taking over of JPCL by NHPC Environment Monitoring as on 31/03/2026		161820	

Annexure-II-D

Details of Sanitary facilities in labor camps by Major Contractors as on 31/03/2026 after take over of JPCL by NHPC

Details: All major contractors of Projects are providing treated potable water to labors. Septic tanks have also been provided at toilets in all the labor camps. Expenditure incurred on these facilities by Major contractors after taking over of JPCL by NHPC is given in the following table.

Sr. No.	Name of the Contractor	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	M/s Fitwell Constructions	80000	26000
2	M/s Rithwik-HIPL Joint Venture	2515352.52	38187
3	M/s PES Engineers Pvt. Limited	49736	7273
Total (Rs.)		2645088.52	71460

Total Cumulative Expenditure on sanitary facilities in labor camps by Major Contractors as on 31/03/2026	2716548.52
---	-------------------

Annexure-II-E

Details of Solid Waste Collection and Disposal System by Major Contractors as on 31/03/2026 after take over of JPCL by NHPC

Details: The solid waste generated from labor camps (set up by all the major contractors of Project) is being collected by local Panchayat authorities for further disposal. Expenditure incurred on these facilities by Major contractors after taking over of JPCL by NHPC is given in the following table.

Sr. No.	Name of the Contractor	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	M/s Fit well Constructions	8400	12400
2	M/s Rithwik-HIPL Joint Venture	206500	27000
3	M/s PES Engineers Pvt. Limited	14600	2000
Total (Rs)		229500	41400

Total Cumulative Expenditure on Solid Waste Collection and Disposal System by Major Contractors as on 31/03/2026	270900
---	---------------

Annexure-II-F

Status of Payment for Purchase of Instruments as per EMP by Major Contractors as on 31/03/2026 after take over of JPCL by NHPC

Sr. No.	Name of the Contractor	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	Amount incurred for setting up of AWS as Dam Site & PH Sites of Rangit-IV HE Project (by M/s Rithwik) Provision made under major Civil package)	593648	593648
Total (Rs.)		593648	593648

Total Cumulative Expenditure for Purchase of Instruments as per EMP by Major Contractors as on 31/03/2026 (Rs.)	1187296
--	----------------

yut

Annexure-II-G

**Avg. No. of labors engaged by Major Contractors per month during
October 2025 to March 2026**

Sr. No.	Name of the Contractor	Avg. No. of Labors engaged per month
1	M/s Fit well Constructions	64
2	M/s Rithwik-HIPL Joint Venture	460
3	M/s PES Engineers Pvt. Limited	47

Annexure: II-H

Details of Muck Disposal at Rangit IV HEP on 31/03/2026 after take over of JPCL by NHPC

Period	Qty. of Muck Generated (cum)	Disposed (cum)	Utilized (cum)
From Start of Construction to 31.03.2026	499443.38	495443	4000

Annexure: II-I

Details of RIM Treatment works undertaken by JPCL after take over of JPCL by NHPC as on 31/03/2026

Sr. No.	Name of the Package	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	RRT works at various sites of Project around reservoir of Project	150760891	39969284
Total (Rs.)		150760891	39969284
Total Cumulative Expenditure for RRT as per EMP by JPCL as on 31/03/2026 (Rs.)		190730175	

Annexure: II-J

Details of works under Management of Impacts due to construction of roads undertaken by JPCL after take over from NCLT by NHPC as on 31/03/2026

Details: After start of works in Year 2021 by JPCL, slope protection measures, line drains at Road to Surge Shaft area has been taken up

Sr. No.	Name of the Works	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	Slope Protection Work at Surge Shaft Road of Project	8459562	0
Total (Rs.)		8459562	0
Total Cumulative Expenditure for Slope Protection works as per EMP by JPCL as on 31/03/2026 (Rs.)		8459562	

Annexure: II-H

Compensatory Afforestation after take over by NHPC as on 31/03/2026 after take over of JPCL by NHPC

Details: Total 30.6447 ha forest area has been diverted for construction of Rangit-IV HE Project. However, after take over of JPCL by NHPC, 1.2721 Ha and 4.4203 Ha of forest land has been diverted for which following amount of CA has been deposited in CAMPA.

Sr. No.	Name of the Works	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	CA for 1.2721 ha of forest Land	593095	0
2	CA for 4.4203 ha of forest Land	6033481	0
Total (Rs.)		6626576	0
Total Cumulative Expenditure for CA after take over by NHPC as on 30.09.2025 (Rs.)		6626576	

Yes

Annexure: II-I			
Environment Monitoring by JPCL after take over by NHPC as on 31.03.2026			
Sr. No.	Name of the Works	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	Payment made to Sikkim State Pollution Control Board for Environment Monitoring	2400000	200000
2	Third Party Environment Monitoring by JPCL	254998	115876
Total (Rs.)		2654998	315876
Total Cumulative Expenditure for Environment Monitoring after take over by NHPC as on 30.09.2025 (Rs.)		2970874	
Annexure: II-J			
Soil Waste Management by JPCL under EMP of Project as on 31.03.2026			
Sr. No.	Name of the Works	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	Payment made to Kamling Suldung Gram Panchayat for Disposal of Municipal Solid Waste under EMP	22500	10000
Total (Rs.)		22500	10000
Total Cumulative Expenditure for Solid Waste Management under EMP after take over by NHPC as on 31.03.2026 (Rs.)		32500	
Annexure: II-K			
Payment made to Sikkim SPCB by JPCL after take over by NHPC for CTE renewal fees as on 31.03.2026			
Sr. No.	Name of the Works	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)

1	Renewal of Consent from Sikkim State Pollution Control Board w.e.f. 2014-15 to 2026-27	6090000	515000
Total (Rs.)		6090000	515000
Total Cumulative Expenditure for CTE renewal after take over by NHPC as on 31.03.2026 (Rs.)		6605000	
Annexure: II-L			
Payment made to Sikkim State Forest Department by JPCL after take over by NHPC for felling of trees as on 31.03.2026			
Sr. No.	Name of the Works	Amount (Rs)	Amount incurred (Rs.)
		(from restart of construction to 30/09/2025)	(from 01/10/2025 to 31/03/2026)
1	Payment made to State Forest Department for felling of trees	1590991	0
Total (Rs.)		1590991	0
Total Cumulative Expenditure for felling of trees after take over by NHPC as on 31.03.2026 (Rs.)		1590991	

24



JAL POWER CORPORATION LTD.

(Fully owned subsidiary of)

NHPC LIMITED

(Govt of India Enterprises)



रंगीत-IV एच.ई. प्रोजेक्ट

सिक्किप, रेशी, जिला- Soreng पश्चिम
सिक्किम, (सिक्किम) - 737121

Rangit-IV HE Project

O/o- Executive Director, Sikkip,
Reshi, Distt.-Soreng, West Sikkim,
(Sikkim) - 737121

e-mail: rangit4@nhpc.nic.in

NO: JPCL/R-IV/ED/25-26/1317

Dated 04.02.2026

To,
The Secretary,
Directorate of Fisheries, Govt. of Sikkim
Near Palzor Stadium, PS Road, Gangtok-737101

Sub: Regarding Implementation of Fish Management Plan of the Project
Ref: Your Office Mail dated 09.12.2025

Sir,

In reference to the subject cited above, a joint site visit of officials from the Project and the Fisheries Department was conducted on 10.12.2025 to take forward the works related to the "Sustenance of Endemic Fisheries" component under the EMP of the Project at Rohtak.

In this regard, it is informed that, matters pertaining to administrative and technical approval of ongoing DPR for said component from Government of Sikkim, & phase-wise demand note of same to Project is awaited from your good office.

In view of the above, it is requested that necessary action by Fisheries Department may kindly be taken at the earliest to facilitate timely implementation of the said component.

Thanking you

Yours faithfully,

S.K. Yadav

Chief Executive Officer, JPCL



Save Energy for Benefit of self and Nation

Regd. Office: Road # 07, Flat # B2, Film Nagar, Jubilee Hills, Hyderabad, Telangana - 500033

CIN: U40109TG2004PLC043985

पुन